

Load Interconnection Request System Impact Study Report

For Queue Project Q11-0062

Cocodrie 230 kV
December 15, 2012

1. Introduction

This System Impact Study report documents the results of the analyses performed for interconnection request Q11-0062. The Interconnection Customer proposes a 76.5 MW large load (data center) facility interconnecting at the Cocodrie 230 kV substation in the Ohio area. The request was received on July 30, 2011. The study evaluated system intact and single contingency conditions using the regional planning case, including 55 higher-queued active requests and their assigned network upgrades.

2. Summary of Results

The project was found to contribute (DFAX of 5% or greater) to 1 overloaded facility. The total estimated cost of the network upgrades allocated to this project is \$5,921,000.

3. Network Impacts

3.1 Load Deliverability Analysis

Monitored Facility	Contingency	Loading (%)	Rating (MVA)	DFAX (%)
VILLA PARK - WOLFE SUBSTATION 230kV	WOLFE - BARRETT 500kV	100.3	609	10.1

3.2 Multiple Facility Contingency Analysis

No additional overloads were identified for multiple facility contingencies.

3.3 Short Circuit and Stability

Short circuit and stability analyses identified no additional network upgrades.

4. Required Network Upgrades and Cost Estimates

Facility	Required Upgrade	Cost Estimate	Allocation to Project
VILLA PARK - WOLFE SUBSTATION 230kV	Reconductor line	\$5,921,000	100% (\$5,921,000)
	Total allocated to project		\$5,921,000

This report is a simulated study produced by the gridconstraint research prototype on a public synthetic-but-realistic PJM-footprint case; it is not a PJM document.